

Campus Planning and Facilities Update – Week of June 29, 2026 Update

Energy and Sustainability

We are expecting several days of extreme heat this week, and Demand Response events are anticipated from Wednesday, July 1 through Friday, July 3. Participating in these events by reducing energy use helps stabilize the electric grid and lowers the risk of widespread outages. As with previous events, energy curtailment measures will not be implemented in spaces designated for orientation activities, labs, or other critical, high priority areas across the University.

One Pace Plaza East Renovation

- Furniture Deliveries continue.
- Equipment deliveries and installation underway
- Awaiting date from DOB for a reinspection for Maria's Tower.

One Pace Plaza West

Repairs on the 6th floor level north skylights will begin this week. Work includes a boom lift on Frankfort Street to access the exterior of the building. This work is expected to take approximately 4 weeks. The garden area along Frankfort Street will be closed during the work hours (8:00 a.m.–5:00 p.m.). People on the 6th floor hallway will observe crew working outside, but there is no work being done from inside the building.

15 Beekman

Construction is underway on the 8th floor for a new Seidenberg School of CSIS AI Lab. Contractors will lay down a path of access/protection from room 809 door to the elevator vestibule. There will be construction work daily from 7:00 a.m. to 5:00 p.m. The lounge seating will still be open although there may be noise and dust during work hours.

Pleasantville Campus

Kessel Student Center Chiller Replacement

The architect and engineer are preparing drawings to go out to bid in September.

Finnerty Field Replacement

The installation of the new turf material has been completed. Minor outstanding completion items are being addressed.

Pace Athletic Center

The construction drawings for the Locker room renovations for the Men's soccer team are in progress and are targeted to go out to bid on July 10.

Campus Wide Emergency PA System

The design and installation of a campus wide text to speech emergency public address system is in progress. This is a multi-year, multi-phase project. Bid drawings for Phase 1 will be completed by the end of July.

Haub School of Law Campus

Pace Women's Justice Center Expansion

Ongoing duct work installation is in progress. Installation of door frames will be completed this week.

Ottinger Hall Mail Locker Installation

The new Brynka student lockers will be installed on June 30.

[Please visit here for weekly updates](#)