

Campus Planning and Facilities Update – Week of July 6, 2026 Update

Energy and Sustainability

As expected, Con Edison called Demand Response events last week to help curtail energy use to stabilize the electric grid and lower the risk of widespread outages. In NYC most events ran from 10:00 a.m.–12:00 a.m. and they even called multiple events on July 4. The temperature set-backs were restored on Sunday to ensure all spaces were comfortable for Monday. If you are experiencing a problem, please be sure to submit a work order through the facilities work order system. Log on to the system: facilitiesrequest.pace.edu using your Pace credentials. The system can also be accessed through an icon on the MyPace mobile app.

Important: You must be logged on to the Pace wifi to access Saber.

One Pace Plaza East Renovation

- There is work in the courtyard repairing the north bridge connecting the east and west side of the building. The work is expected to be complete Mid-August. There will be an impact on the Frankfort lot. The lot is being monitored by Security.
- The NYC Department of Building (DOB) reinspection of Maria's Tower is scheduled for Thursday, July 6.

One Pace Plaza East Façade Inspection Safety Program

The project has been completed and approved by the NYC DOB. The sidewalk shed can now be removed and is expected to come down this week, weather dependent.

One Pace Plaza West

Awaiting NYC Department of Transportation approval to begin the repairs on the 6th floor level north skylights. Work includes a boom lift on Frankfort Street to access the exterior of the building. This work is expected to take approximately 4 weeks. The garden area along Frankfort Street will be closed during the work hours (8:00 a.m.–5:00p.m.). There is no work being done from inside the building.

140 William

Dance floor replacement in rooms 306 & 311 is underway. Work is expected to complete by July 17.

Pleasantville Campus

Kessel Student Center Chiller Replacement

The architect and engineer are preparing drawings to go out to bid in September.

Pace Athletic Center Locker Room Renovation

The construction drawings for the Locker room renovations for the Men's soccer team are in progress and are targeted to go out to bid on July 10.

Campus Wide Emergency PA System

The design and installation of a campus wide text to speech emergency public address system is in progress. This is a multi-year, multi-phase project. Bid drawings for Phase 1 will be completed by the end of July.

Haub School of Law Campus

Pace Women's Justice Center Expansion

Electrical and framing inspections took place on the week of June 29. Installation of drywall is taking place on the week of July 6. Installation of ceiling grid is scheduled to begin on the week of July 13.

Ottinger Hall Mail Locker Installation

The new Brynka student lockers have been installed and are fully functional. Replacement lighting fixtures for the locker room are on order.

[Please visit here for weekly updates](#)